

## OAN 33/2018 – CRANE OPERATIONS TERMINAL 2 REMOVAL OF AIR-BRIDGE ON STAND 205.

<b>OAN REF:-</b>	33/2018	<b>DATE OF ISSUE:-</b>	29/03/18	<b>EFFECTIVE DATE:-</b>	09/04/18
<b>MANUAL REFERENCE(S):-</b>				<b>EXPIRY DATE:-</b>	13/04/18

PLEASE ENSURE THIS INFORMATION IS PROMULGATED TO ALL STAFF

### 1.0 SUMMARY

1.1 A five-day programme of works to permanently remove the redundant air-bridge on Stand 205, Terminal 2, increase the Ground Services Equipment (GSE) area and provide a passenger walkway to the new bus bay. The work will require a temporary closure of the stand/equipment area.

### 2.0 PROGRAMME

2.1 Works will commence on Monday 9<sup>th</sup> April until Friday 13<sup>th</sup> April 2018.

2.2 The nominal working hours will be 11:00hrs to 19:00hrs local.

### 3.0 SCOPE & LOCATION OF WORKS

- 3.1
- Decommissioning of the redundant Air-bridge on Stand 205.
  - Complete removal of Airbridge and rotunda (not the concrete base).
  - Repainting of the increased GSE area on Stand 205.
  - Addition of a painted walking route and bus bay.
  - Isolation of emergency fuel cut off switch.

3.2 The drawing attached to this document shows the new GSE area, pedestrian route and new bus bay.

### 4.0 OPERATIONAL IMPLICATIONS

#### 4.1 Stand closures

4.1.1 Some stand closures will be required during the working times listed at paragraph 2.1 and 2.2 using the MAPS 1 process.

4.1.2

Date	Stand 206	Operational implications
Monday 9 <sup>th</sup> April	Fully operational	Std 205 airbridge extended out in to 205 equipment area.
Tuesday 10 <sup>th</sup> April	Operations restricted to 206L only between 11:00-19:00hrs	Barriers around airbridge to be reduced to directly around the airbridge to permit operations on Stand 206 before it reopens.
Wednesday 11 <sup>th</sup> April		
Thursday 12 <sup>th</sup> April	Stand closed from 11:40 till 19:00hrs	Equipment on 205 will be displaced during the lifting operations and may be temporarily relocated to the rear of Stand 206.
Friday 13 <sup>th</sup> April	Stand closed from 11:00 till 19:00hrs	

4.2

The crane will be operating between 11:40 and 19:00hrs within the work areas demarked by red and white blocks. If required, signed diversions of pedestrian walkways will be in place whilst the crane is operating.

4.3

There may be a need to temporarily displace vehicles/equipment from the GSE areas whilst the crane is operating. Affected parties will be notified separately in advance of commencement of works by MAN-TP Project Manager.

5.0

### LOW VISIBILITY OPERATIONS (LVO)

5.1

Work may continue during periods of low visibility at the discretion of the ADM.

6.0

### FURTHER INFORMATION

6.1

For further information, please contact the Airfield Duty Manager on +44 (0)161 489 3331.


7.0

### ADDITIONAL DOCUMENTS

7.1

Drawing: Yes

Annex: Yes

<b>ORIGINATOR:-</b> (PRINT NAME)	<b>E.Yates</b>	<b>CONFIRMED &amp; APPROVED BY:-</b> (PRINT NAME)	<b>C.Wild</b>
<b>ROLE:-</b>	<b>Airfield Technical Planner</b>	<b>ROLE:-</b>	<b>Head of Airfield Safety &amp; Compliance</b>
<b>SIGNATURE:-</b>		<b>SIGNATURE:-</b>	